

CODES ADMINISTRATION

Temporary Certificate of Occupancy

Permit #: PRCOM20132419

Address: 2225 NE INDEPENDENCE AVE, LEES SUMMIT, MO 64064

Inspected On: Tuesday, November 04, 2014

Inspected By: Khanh NguyenHector SotoKhanh Nguyen

Expiration Date: 1/5/2015 12:00:00 AM

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. **Do not cover any work until approved.**

Inspection: Outcome: Date:

Occupancy Inspection - Codes Commercial

Khanh Nguyen

Temporary C of O

Tuesday, November

04, 2014

Corrective Action Required:

1 Misc 1 -APPROVAL FROM THE FOLLOWING DEPARTMENTS ARE REQUIRED:

PUBLIC WORKS, FIRE, PLANNING&DEVELOPMENT -ELEVATOR CERTIFICATE FROM STATE INSPECTOR

-COMPLETE SIGN MONUMENT INSTALLATION AT SITE ENTRANCE.

SIGNAGE SHLL BE UL APPROVED

-INSTALL TACTILE "EXIT" SIGN AT EXIT DOORS, AT DOORS TO

ENCLOSED STAIRWAY

-OUTSIDE ELECTRICAL: SECURE A/C LFNC RACEWAY WITHIN 12" OF DISCONNECT; ENCASE UNDERGROUND CONDUITS LESS THAN 18" BELOW GRADE WITH CONCRETE AT SERVICE METER LOCATION -ADJUST OPENING FORCE FOR RESTROOM DOORS TO 5 LBS OR

LESS

-INSTALL OCCUPANT LOAD SIGNAGE IN TRAINING ROOM
-INSTALL HANDRAIL PER CODE AT WEST STAIR ENCLOSURE

-HANDRAIL SHALL RETURN TO WALL OR GUARD. HANDRAIL SHALL EXTEND MIN. 12" AT TOP RISER AND CONTINUE TO SLOPE THE DEPTH OF ONE TREAD BEYOND THE BOTTOM RISER
-EXIT SIGNS BLOCKED BY SHELF IN PARTS STORAGE
-INSTALL GUARDRAIL AT OPEN SIDE OF MEZZANINE (WHERE THE FURNACE AND WATER HEATER ARE LOCATED)
-IN 2ND FL TRANSFORMER RM, REMOVE ENAMEL AT TRANSFORMER GROUNDING CONNECTION TO BUILDING STEEL

Occupancy Inspection - Planning

Hector Soto

Temporary C of O

Tuesday, November

04, 2014

Corrective Action Required:

1

LANDSCAPING. Landscaping shall be completed per the approved plan.

Corrective Action Required:

2

TRASH ENCLOSURE GATES. The gates for the trash enclosure at the northwest corner of the property shall be installed per the approved plan.