

PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #: PRCOM20140090, Building Permit - Commercial
Address: 100 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Above Ceiling Inspection	John Borns	Not Ready	Friday, November 21, 2014

Partial Correction

1 Misc 1

OK TO COVER WHEN READY ACT CEILING FRAMING + ABOVE-CEILING SYSTEMS @ FOLLOWING SPACES: PHASE 2 KITCHEN AREA SE CORNER HARD LID SOFFIT OKAY TO COVER

Corrective Action Required

2 Misc 1

DINING AREA 1A020 SE:
PERMIT PRINTS NOT FOUND IN WORK AREA

Corrective Action Required

3 Misc 1

DINING AREA 1A020 SE: CLOSE ALL ELECTRICAL BOXES. SEE ONE ABOVE CENTER OF SPACE

Corrective Action Required

4 Misc 1

DINING AREA 1A020 SE: CONDUIT RUN FROM SW CORNER TO F.A. BOX @ W WALL CENTER -- ROUTE AND SECURE TO WALL PROPERLY

Corrective Action Required

5 Misc 1

PLACEMENT / SUPPORT / SECURING OF LOW VOLTAGE ELECTRICAL CABLE: ROUTE HIGH IN INTERSTITIAL SPACE \geq 18" ABOVE CEILING GRID; NOT TO BE LAID LOOSE ON CEILING GRID; DROP TO TERMINATIONS WHERE LOCATED. SUPPORT FROM STRUCTURE -- NOT FROM OTHER M/E/P SYSTEMS. NOT TO BE SUPPORTED BY CEILING SUPPORT WIRES.

Corrective Action Required

6 Misc 1

PLASTIC BUCKET ABOVE CEILING NEAR NW CORNER OF SPACE??

Comments: