

PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #: PRCOM20140231, Building Permit - Commercial
Address: 220 SW MAIN ST, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Above Ceiling Inspection	John Borns	Partial	Monday, December 01, 2014

Partial Correction

1 Misc 1

OK TO COVER WHEN READY GWB CEILING FRAMING + ABOVE-CEILING
SYSTEMS @ FOLLOWING 1ST FLR SPACES: 103; 103b; 105; 109 NORTH;

Corrective Action Required

2 Misc 1

ABOVE-CEILING AT BASEMENT:

- 1) SUPPORT PEX WATER TUBING @ MAX 32" INTERVALS
- 2) SUPPORT PVC PIPING AT CHANGES OF DIRECTION AND MAX 8' INTERVALS
- 3) CLOSE ALL ELECTRICAL BOXES AFTER ENSURING ALL CONDUCTOR ENDS ARE WIRE-NUTTED.
- 4) NEC400.7, 8: CORD & PLUG CANNOT BE ROUTED THROUGH ACT CEILING.

Corrective Action Required

3 Misc 1

NEC400.7, 8: CORD & PLUG WIRING CANNOT BE ROUTED THROUGH ACT
CEILING.

Comments: