

PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #: PRCOM20143127, Building Permit - Commercial
Address: 100 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
In-wall Inspection	John Borns	Not Ready	Tuesday, December 02, 2014

Corrective Action Required

1	Misc 1	FIRE-BLOCK ALL PENETRATIONS/OPENINGS AT BOTTOM/TOP TRACKS.
---	--------	--

Corrective Action Required

2	Misc 1	JAMB STUDS MUST SCREWED TO BOTTOM TRACK -- BOTH FLANGES.
---	--------	--

Corrective Action Required

3	Misc 1	COVERED; NOT READY FOR INSPECTION: - HANGING FACIA BETWEEN 2A130 & 2A131C - WALL ABOVE 10' AFF @ 2A130 & 2A131C
---	--------	---

**Comments: ALL HANGING STRUCTURE MUST BE FULLY-SCREWED AT TENSION CONNECTIONS.
BUTCHERED STUDS MUST BE REINFORCED.**