

File

## BUILDING DEMOLITION SYSTEM DISPOSITION

Upon completion of demolition work described in City of Lee's Summit Permit # PRDEM20142296 please complete this form, providing information to the best of your ability regarding the various structures and systems demolished, removed or deactivated; then return to John Borns, Building Inspector.

**Structure...** Briefly describe the structure(s) demolished and the manner and extent to which removal was performed. Include a description of the removal of foundation/substructure elements.

The structure was a three story apartment building. It had concrete slabs/floors at each level, including the roof. It had structural metal studs for vertical support. All perimeter and interior concrete footings and grade beams were removed with tracked excavators.

**Sanitary sewer service...** Describe the measures taken to deactivate the service, including related contact with City departments.

The service was excavated at the intersection with the sewer main. The service line was disconnected from the main. It was plugged with an expandable plug backed up with concrete. It was inspected and approved by City inspector.

**Water service...** Describe the measures taken to deactivate the service, including related contact with City departments.

The water service was excavated and disconnected at its future tie-in location. It was subsequently capped and inspected by City inspector.

**Natural gas service...** Describe the measures taken to deactivate the service, including related contact with the gas service provider.

The gas service provider had their own contractor disconnect and cap service.

**Electrical service...** Describe the measures taken to deactivate the service, including related contact with the electrical service provider.

The electrical service provider had their own contractor disconnect and cap service.

Applicant Steve Tripp

Applicant signature Steve Tripp

Date 11-7-14