



LEE'S SUMMIT
MISSOURI



FIRE DEPARTMENT

PLANS REVIEW CONDITIONS

Permit No: PRCOM20141080 Date: December 19, 2014
Project Title: RESIDENCES AT NEW LONGVIEW Applicant:

Location: 3371 SW KESSLER DR, RANGER FIRE INC
LEES SUMMIT, MO 64081 1000 S MAIN ST STE 150
GRAPEVINE, TX 76051
Type of Work:
Occupancy Group: R-2
Description: APARTMENT BUILDING #5 - Primary: (817) 442-5904
TYPE C4/4
Construction Type: Type VA (1 hour)
Map Page: 194J

Listed below are requirements from our department for the project noted above. If you have any additional questions, please contact our department for further clarification.

Sprinkler Plan Review

Reviewed By: Brian Austerman

Released for Construction

1. Expansion chamber for antifreeze system not shown. if used it must be listed for fire service use
2. Riser diagram shows a check valve before the risers on the FDC line. A check valve at the base of the riser from the underground is also required.

Corrected 12-18-14

3. 2012 IFC 901.5- Installation acceptance testing. Fire detection and alarm systems, fire-extinguishing systems, fire hydrant systems, fire standpipe systems, fire pump systems, private fire service mains and all other fire protection systems and appurtenances thereto shall be subject to acceptance tests as contained in the installation standards and as approved by the fire code official. The fire code official shall be notified before any required acceptance testing. The fire code official shall be notified 48 hours before any required acceptance test.

Call (816) 969-1300 to schedule hydrostatic and flow testing

4. Drains points shall be routed to the exterior or to a suitable floor drain
5. Air compressor for the dry system shall be listed for fire service use

The applicant understands that the requirements listed above must be corrected to conform to applicable City Codes and Ordinances.