

Inspection Summary

Permit #: PRCOM20142405, Building Permit - Commercial
Address: 20 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Above Ceiling Inspection	John Borns	Not Ready	Tuesday, December 23, 2014
Partial Correction 1 Misc 1		OK TO COVER WHEN READY ACT CEILING FRAMING + ABOVE-CEILING SYSTEMS @ FOLLOWING SPACES: 1C100; 101; 16" CEILING TIE-IN AT 1C146 EAST;	
Partial Correction 2 Misc 1		PRELIMINARY INSPECTION OF SYSTEMS ABOVE MRI ENCLOSURE: 1) REMOVE ANY REMAINING ABANDONED HANGERS AND MATERIALS 2) ENSURE ALL ELECTRICAL BOXES ARE DIRECTLY SUPPORTED TO STRUCTURE	
Corrective Action Required 3 Misc 1		160: 1) REMOVE ABANDONED MATERIALS E.G. STRAP HANGER 2) WHEREVER POSSIBLE STRAP OR ZIP-TIE MC CABLE WITHIN 12" OF ENTRY TO J-BOXES 143: COMPLETE ALL ABOVE-CEILING WORK AND REMOVE TEMP ELECTRICAL WIRING. CUT ABANDONED MC CABLE RUNS BACK TO WALL PLANE. HVAC FLEX CONNECTOR TIED OFF??	

Comments: