## PLANNING AND CODES ADMINISTRATION DEPARTMENT 220 SE GREEN STREET LEE'S SUMMIT, MO 64063 (816) 969-1200 FAX (816) 969-1201

## **Inspection Summary**

Permit #: PRRES20143054, Building Permit - Residential Address: 4350 SW PRYOR RD, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:	
Electrical Service Inspection - Residential	Mark Harding	Failed	Tuesday, January 20, 2015	
Corrective Action Required				
1 Misc 1		d panels to water service		
All Rough Inspection - Residential	Mark Harding	Failed	Tuesday, January 20, 2015	
Corrective Action Require	ed			
1 Misc 1	room, - 1/2 p - sub p - solid -strap - plate - groui	<ul> <li>firestop basement walls vertical to horizontal and every 10 horizontal, bath room, bedroom, all required locations</li> <li>1/2 plywood used as firestop 3/4" required</li> <li>sub panel not isntalled in furance room?</li> <li>solid block over i beams and bearing locations on all joist</li> <li>strap garage door headers to top plates , braced wall requirement</li> <li>plate bolts rear basement wall at door and garage door.</li> <li>ground panel to water line</li> <li>ok to insulate do not cover inspection items.</li> </ul>		
Gas Service Inspection - Residential	Mark Harding	Failed	Tuesday, January 20, 2015	
Corrective Action Require 1 Misc 1	firepla 2nd in	ce not installed - recall whe spection- install gas lines to ure is ok	•	

Comments: