

PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #: PRRES20143054, Building Permit - Residential
Address: 4350 SW PRYOR RD, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Service Inspection - Residential	Mark Harding	Partial	Tuesday, January 20, 2015

Electrical Service Inspection - Residential	Mark Harding	Failed	Tuesday, January 20, 2015
--	--------------	--------	---------------------------

Corrective Action Required

1	Misc 1	ground panels to water service
---	--------	--------------------------------

All Rough Inspection - Residential	Mark Harding	Failed	Tuesday, January 20, 2015
---	--------------	--------	---------------------------

Corrective Action Required

1	Misc 1	<ul style="list-style-type: none">- firestop basement walls vertical to horizontal and every 10 horizontal, bath room, bedroom, all required locations- 1/2 plywood used as firestop 3/4" required- sub panel not installed in furnace room?- solid block over i beams and bearing locations on all joist- strap garage door headers to top plates , braced wall requirement- plate bolts rear basement wall at door and garage door.- ground panel to water line- tempered window needed over stairs ok to insulate do not cover inspection items.
---	--------	--

Gas Service Inspection - Residential	Mark Harding	Failed	Tuesday, January 20, 2015
---	--------------	--------	---------------------------

Corrective Action Required

1 Misc 1

fireplace not installed - recall when firepalce and flue is set.
2nd inspection- install gas lines to fireplaces
pressure is ok

Comments: