

PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #: PRCOM20142240, Building Permit - Commercial
Address: 501 NE COLBERN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Above Ceiling Inspection	John Borns	Partial	Friday, February 20, 2015

Partial Correction
1 Misc 1

OK TO COVER WHEN READY ACT CEILING FRAMING + ABOVE-CEILING SYSTEMS @ FOLLOWING LOCATIONS: TILE "CLOUD" CENTERED AT E.5/6; GWB "CLOUD" CENTERED AT D.3/6; TILE "CLOUDS" CENTERED AT B.5/5.4 & C.5/5; CEILING 11'-9" AFF @ 111B; **CUSTOMER LOUNGE 145 ARC DESK AREA AFTER ABANDONED LIGHT-GAUGE FRAMING IS REMOVED AND ONLY CEILING GRID IS SUPPORTED FROM CEILING HANGER WIRES;**

Partial Correction
2 Misc 1

OK TO COVER WHEN READY FRAMING AND ABOVE-CEILING SYSTEMS FOR GWB DROPS & HANGING SOFFITS AT: CUSTOMER LOUNGE 145;

Partial Correction
3 Misc 1

OK TO COVER WHEN READY CEILING FRAMING FOR WOOD TILE AND ABOVE-CEILING SYSTEMS AT: MEDIA CABINET AREA IN 810;

NOTE: FOLLOW SPECIAL SUPPORT REQUIREMENTS, IF ANY, PROVIDED IN WOOD TILE MANUFACTURER'S INSTRUCTIONS

Comments: