

PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #: PRCOM20143142, Building Permit - Commercial
Address: 508 NW MURRAY RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Footing Inspection - Commercial	John Borns	Partial	Tuesday, February 24, 2015

Partial Correction
1 Misc 1

OK TO POUR WHEN READY SECTIONS OF CONCRETE BUILDING PERIMETER GRADE BEAM AS FOLLOWS WITH POINTS WRITTEN ON PERMIT PRINTS: FROM (1) TO (2); FROM (2) TO (4), WITH BULKHEAD BLOCK-OUTS LEFT AT (3) FOR CONNECTION OF UFER GROUND G.E.C.; FROM (4) CCW TO (5); FROM (5) CCW TO (6); FROM (5) CCW TO (6); **FROM (1) CW TO (7) TO (8) INCLUDING SPREAD FOOTINGS (DOWEL PLACEMENT IN PROGRESS MONITORED BY TERRACON;**

Partial Correction
2 Misc 1

OK TO POUR WHEN READY GRADE BEAMS FOR PORCH SLABS:
A) ONE @ EAST END
B) NORTH SIDE FROM EAST END: #1, 2, 3, 4, 5
C) SOUTH SIDE FROM EAST END: #1, 2,3, 4, 5

Partial Correction
3 Misc 1

OK TO POUR WHEN READY ELEVATOR PIT SLAB WITH SUMP PIT

Comments: