

PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #: PRCOM20150051, Building Permit - Commercial
Address: 200 NE MISSOURI RD, Unit:200, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Above Ceiling Inspection	John Borns	Failed	Tuesday, March 03, 2015

Partial Correction

1 Misc 1

OK TO COVER WHEN READY GWB CEILING FRAMING + ABOVE-CEILING SYSTEMS @ FOLLOWING SPACES: HANGING SOFFIT @ ATRIUM;

Corrective Action Required

2 Misc 1

SMACNA / AIR DIFUSSION COUNCIL / MANUFACTURER'S INSTRUCTIONS > INSTALLATION OF HVAC FLEXIBLE DUCT: SEE INSTRUCTION SHEET IN EACH BOX OF MATERIAL. CLAMPS & TAPING OF INNER AND OUTER LAYER MUST BE PER INSTRUCTIONS. NON-METALLIC CLAMPS OK ONLY WITH BEADED FITTINGS.

Corrective Action Required

3 Misc 1

COMPLETE MC CABLE TERMINATIONS AND MAKE-UP OF J-BOXES. CLOSE ALL UNUSED OPENINGS.

Corrective Action Required

4 Misc 1

DIRECTION REQUIRED OF A/E RE R/A BOOTS NOT SUPPORTED BY WALLS.

Comments: BORDERS OK AT WEST 1/2 OF FLOOR.