

PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #: PRCOM20150051, Building Permit - Commercial
Address: 200 NE MISSOURI RD, Unit:200, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Above Ceiling Inspection	John Borns	Partial	Thursday, March 05, 2015

Corrective Action Required

4	Misc 1	REMOVE R/A BOOTS NOT SUPPORTED BY WALLS UNLESS OTHERWISE DIRECTED IN WRITING BY A/E.
---	--------	--

Partial Correction

1	Misc 1	OK TO COVER WHEN READY GWB CEILING FRAMING + ABOVE-CEILING SYSTEMS @ FOLLOWING SPACES: HANGING SOFFIT @ ATRIUM;
---	--------	---

Corrective Action Required

5	Misc 1	OK TO COVER WHEN READY ACT CEILING FRAMING + ABOVE-CEILING SYSTEMS AFTER R/A BOOT ISSUE IS RESOLVED AND ABANDONED BRACES AND HANGERS HAVE BEEN REMOVED OR BENT UP TO CLEAR GRID BY MINIMUM 18".
---	--------	---

Corrective Action Required

6	Misc 1	ENSURE ALL SPRINKLER F.P. DROPS ARE COMPLETED.
---	--------	--

Comments: