

PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #: PRCOM20141078, Building Permit - Commercial
Address: 3351 SW KESSLER DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Rough Framing Inspection - Commercial	Mark Harding	Failed	Thursday, March 05, 2015

Corrective Action Required

1	Misc 1	GARAGE-framing 1ST -partial, HOLD DOWN 2ND-partial, HOLD DOWN 3RD-PARTIAL HOD DOWN FLOOR TRUSS DRILLED CHECK FIX. 4TH-(NOTE:SCREWS NOT HOLD DOWNS) SHEAR WALL NAILING - EXTERIOR -OK INTERIOR- PARTIAL CHECK REMAINING AT ALL TRADES INSPECTION
Partial Correction		
2	Misc 1	MIKE COPELAND 03/02/2015 11:18 AM -LOWER LEVEL SHEAR WALL AT ELEVATOR SHAFT NEED TO INSTALL HOLD DOWNS PER PLANS. OTHER SHEAR WALLS APPROVED. -FIRST FLOOR MECHANICAL ROOMS OKAY TO ONE SIDE ROCK. NEED TO FIRESTOP SPRINKLER

In-wall Inspection	Mark Harding	Failed	Thursday, March 05, 2015
---------------------------	--------------	--------	--------------------------

Corrective Action Required

1	B705 FIRE WALLS	INWALL-PRE ROCK INSPECTION: GARAGE PLUMBING CHASE, SHOWER WALLS, FURNACE ROOM WALL GARAGE- 1ST-OK-PRE FRAMING 2ND-OK- PRE FRAMING
---	-----------------	---

3RD-OK- PRE-FRAMING
PREROCK IN MECHANICAL ROOMS AT ELEVATOR
1ST,2ND,3RD OK

Comments: