

PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #: PRCOM20141078, Building Permit - Commercial
Address: 3351 SW KESSLER DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Rated Assembly Inspection	Mark Harding	Failed	Thursday, March 19, 2015

Partial Correction

1 Misc 1

SECOND LAYOR OF FOR FIRST 3 FLOORS IN BOTH STAIRWELLS APPROVED

Corrective Action Required

2 B705 FIRE WALLS

RATED WALL-1-2-3

SHOWER WALLS- PLUMBING ENTERING SHEETROCK AT AN ANGLE, GAPS IN ROCK, SCREW PATTERN OVER 16" OC. STUDS. MISSUNG SCREWS BEHIND SHOWER VALVES.

. PLUMBING PIPE IN LINE OF WALL WHERE ROCK IS TO BE.

FAILED ALL FLOORS

Comments: