

PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #: PRCOM20141079, Building Permit - Commercial
Address: 3361 SW KESSLER DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Rough Framing Inspection - Commercial	Mark Harding	Failed	Thursday, March 26, 2015

Corrective Action Required

1	FIRST FLOOR	ROUGH FRAMING CALLED IN- 1-2 FLOORS 3-19 NOT READY, ROCK IN THE WAY MISSING HOLD DOWNS AND NUTS , WINDOWS AND SHEETROCK IN THE WAY OF THE INSPECTION. 3-23- 15-MARCUS CALLED IN - WALKED WITH NICK SAME WAY NICK CANCELED - PROVIDE ACCESS TO ALL WALLS IN BSMT CORRIDOR , GARAGE INTERIOR WALL FOR INSPECTION ROCK FOR STAIR WALLS MISSING SCREW PATTERN. scheduled for 3/26/15 - canceled inspection due to meeting and time.
---	-------------	--

Comments: