## PLANNING AND CODES ADMINISTRATION DEPARTMENT 220 SE GREEN STREET LEE'S SUMMIT, MO 64063 (816) 969-1200 FAX (816) 969-1201

## **Inspection Summary**

Permit #: PRCOM20141079, Building Permit - Commercial Address: 3361 SW KESSLER DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Outcome: Date:

Rated Assembly Mark Harding Failed Tuesday, March 31, 2015

Inspection

**Corrective Action Required** 

1 Misc 1 1ST INSPECTION WALKED WITH NICK

2ND 3-25-15, WALKED WITH MACK,

NEED TO SCREW 1ST FLOOR 4X4,2ND,7X7

WILL GO BACK 130PM.

OK TO INSTALL 2ND LAYER OF ROCK TO THE 3RD FLOOR.

NAIL PATTERN ON 2ND LAYER WILL BE 7/12

3-31- SOUTH STAIR NORTH WALL, 2ND LAYER NOT STAGGARED WITH 1ST

LAYER FAILED

**Comments:**