

PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #: PRCOM20141078, Building Permit - Commercial
Address: 3351 SW KESSLER DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Commercial	Mark Harding	Partial	Wednesday, April 08, 2015

Corrective Action Required
2 FIRST FLOOR

UNIT "D"
INSTALL DUCT AND DAMPER
FURNACE ROOM CEILING NEED ROCK AND TRAP LOWERED OR FLOOR
CEILING ASSEMBLY LOWERED
-SECURITY BLOCKING CORRIDOR WALLS
- COMPLETE SHOWER TRAPS WHEN SHOWERS ARE INSTALLED.
OK TO INSULATE 1ST FLOOR ONLY.

Above Ceiling Inspection	Mark Harding	Partial	Wednesday, April 08, 2015
---------------------------------	--------------	---------	---------------------------

Corrective Action Required
1 LOWER LEVEL

GARAGE - CORRIDOR
PLUMBING PLATES NEEDED WHERE 3" DWV ENTERS WALL AND CEILING
-SPRINKLER PIPING SCREWED TO FLOOR JOIST NEED TO MOVE OR LOWER
FOR ROCK.
- EAST END :WATER PIPING, 3" DWV , AGAINST FLOOR JOIST REMOVE TO
INSTALL ROCK
OR PROVIDE APPROVED FIRE COLLARS AND LISTING FOR INSPECTION.

Corrective Action Required
2 FIRST FLOOR

HARD LID-
CORRIDOR OK TO ROCK

Corrective Action Required
3 SECOND FLOOR

CORRIDOR OR TO ROCK CEILING

Corrective Action Required
4 THIRD FLOOR

CORRIDOR OR TO ROCK CEILING

Corrective Action Required
5 FIRST FLOOR

CORRIDOR OR TO ROCK CEILING-

UNIT CEILING - OK TO ROCK RIBBON STRIP FOR DUCTS WHERE DROP
CEILING ARE.

Comments: