

PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #: PRCOM20141078, Building Permit - Commercial
Address: 3351 SW KESSLER DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
In-wall Inspection	Mark Harding	Partial	Wednesday, April 08, 2015

Corrective Action Required

1	Misc 1	INWALL-PRE ROCK INSPECTION: GARAGE PLUMBING CHASE, SHOWER WALLS, FURNACE ROOM WALL GARAGE- IT &ELECT ROOM OK TO ONE SIDE-BSM 1ST-PRE-ROCK SHOWER OK TO COVER 2ND-PRE-ROCK SHOWER OK TO COVER 3RD-PRE-ROCK SHOWER OK TO COVER 4TH-PRE-ROCK SHOWER OK TO COVER
---	--------	---

Corrective Action Required

2	FRAMING/STRUCTURE	SOFIT CEILING OVER DECK/ BALCONYS OK TO COVER NEED TO CHECK BLOCKING OVER GARAGES TO SOFIT.
---	-------------------	---

All Rough Inspection - Commercial	Mark Harding	Partial	Wednesday, April 08, 2015
--	--------------	---------	---------------------------

Corrective Action Required

2	FIRST FLOOR	UNIT "D" INSTALL DUCT AND DAMPER FURNACE ROOM CEILING NEED ROCK AND TRAP LOWERED OR FLOOR CEILING ASSEMBLY LOWERED -SECURITY BLOCKING CORRIDOR WALLS - COMPLETE SHOWER TRAPS WHEN SHOWERS ARE INSTALLED. OK TO INSULATE 1ST FLOOR ONLY.
---	-------------	---

Above Ceiling Inspection	Mark Harding	Partial	Wednesday, April 08, 2015
---------------------------------	--------------	---------	---------------------------

Corrective Action Required

1 LOWER LEVEL

GARAGE - CORRIDOR

PLUMBING PLATES NEEDED WHERE 3" DWV ENTERS WALL AND CEILING
-SPRINKLER PIPING SCREWED TO FLOOR JOIST NEED TO MOVE OR LOWER
FOR ROCK.

- EAST END :WATER PIPING, 3" DWV , AGAINST FLOOR JOIST REMOVE TO
INSTALL ROCK

OR PROVIDE APPROVED FIRE COLLARS AND LISTING FOR INSPECTION.

Corrective Action Required

2 FIRST FLOOR

HARD LID-

CORRIDOR OK TO ROCK

Corrective Action Required

3 SECOND FLOOR

CORRIDOR OR TO ROCK CEILING

Corrective Action Required

4 THIRD FLOOR

CORRIDOR OR TO ROCK CEILING

Corrective Action Required

5 FIRST FLOOR

CORRIDOR OR TO ROCK CEILING-

UNIT CEILING - OK TO ROCK RIBBON STRIP FOR DUCTS WHERE DROP
CEILING ARE.

Comments: