

PLANNING AND CODES ADMINISTRATION DEPARTMENT  
220 SE GREEN STREET  
LEE'S SUMMIT, MO 64063  
(816) 969-1200 FAX (816) 969-1201

## Inspection Summary

---

Permit #: PRCOM20141078, Building Permit - Commercial  
Address: 3351 SW KESSLER DR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

|                                  |              |          |                        |
|----------------------------------|--------------|----------|------------------------|
| Inspection:                      | Inspector:   | Outcome: | Date:                  |
| <b>Rated Assembly Inspection</b> | Mark Harding | Partial  | Monday, April 27, 2015 |

Corrective Action Required

|   |             |           |
|---|-------------|-----------|
| 1 | FIRST FLOOR | 1ST LAYER |
|---|-------------|-----------|

Corrective Action Required

|   |              |   |
|---|--------------|---|
| 2 | SECOND FLOOR | CORRIDOR-1ST OK<br>2ND LAYER AT 2HR WALLS EXTERIOR SIDE<br><br>IT ROOM FAILED |
|---|--------------|---|

Corrective Action Required

|   |             |  |
|---|-------------|--|
| 3 | THIRD FLOOR | 2ND LAYER AT 2HR WALLS EXTERIOR SIDE<br><br>SOUTH STAIRS- 2ND LAYER OK |
|---|-------------|--|

Corrective Action Required

|   |              |   |
|---|--------------|---|
| 4 | FOURTH FLOOR | CORRIDOR<br>1,2, OK<br>CAULK GAPS ON 2ND<br>ROOMS -<br><br>1ST LAYER STAIR WALLS ABOVE 4TH FLOOR<br>-1ST LAYER STAIRS CEILING<br>-<br>- |
|---|--------------|---|

Corrective Action Required

|   |             |   |
|---|-------------|---|
| 5 | LOWER LEVEL | RATED CEILING - 2ND LAYER OK , EXCEPT OUTSIDE IT ROOM.<br>EAST END OF CORRIDOR NEEDS SHEETROCKED WHEN PIPES ARE DROPPED FROM CEILING. |
|---|-------------|---|

ALCOVES IN CORRIDOR NEEDS 1ST LAYER  
(INSTALLED CHANNEL ON CEILINGS NEEDS REMOVED)

**Comments:**