PLANNING AND CODES ADMINISTRATION DEPARTMENT 220 SE GREEN STREET LEE'S SUMMIT, MO 64063 (816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #: PRCOM20141078, Building Permit - Commercial Address: 3351 SW KESSLER DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Outcome: Date:

Rated Assembly Mark Harding Failed Wednesday, April 29, 2015

Inspection

Corrective Action Required

1 FIRST FLOOR 1ST LAYER

Corrective Action Required

2 SECOND FLOOR CORRIDOR-1ST OK

2ND LAYER AT 2HR WALLS EXTERIOR SIDE

IT ROOM FAILED

Corrective Action Required

3 THIRD FLOOR 2ND LAYER AT 2HR WALLS EXTERIOR SIDE

SOUTH STAIRS- 2ND LAYER OK

Corrective Action Required

FOURTH FLOOR CORRIDOR

1,2, OK

CAULK GAPS ON 2ND

ROOMS -

1ST LAYER STAIR WALLS ABOVE 4TH FLOOR

-1ST LAYER STAIRS CEILING

_

Corrective Action Required

5 LOWER LEVEL RATED CEILING - 2ND LAYER OK , EXCEPT OUTSIDE IT ROOM.

EAST END OF CORRIDOR NEEDS SHEETROCKED WHEN PIPES ARE DROPED

FROM CEILING.

ALCOVES IN CORRIDOR NEEDS 1ST LAYER (INSTALLED CHANNEL ON CEILINGS NEEDS REMOVED)

Corrective Action Required

5 Misc 1 1ST FLOOR CORRIDOR OK, "D" UNIT OK

2ND FLOOR IT ROOM 6" DUCT TO FLOOR SPACE NEEDS FIXED

2ND FLOOR "D" UNIT 3RD FLOOR CAULK PLUMBING LINES TO FLOOR SPACE

3RD FLOOR OK

4TH DRYER VENTS NEED FIXED AND CAULKED

Comments: