

PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #: PRCOM20143272, Building Permit - Commercial
Address: 200 NE MISSOURI RD, Unit:103, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Above Ceiling Inspection	John Borns	Partial	Tuesday, May 05, 2015

Partial Correction
1 Misc 1

OK TO COVER WHEN READY ACT CEILING FRAMING + ABOVE-CEILING SYSTEMS @ FOLLOWING SPACES:
FIRST FLOOR AREAS EXCEPT BORDERS ONLY AT WAITING ROOM

THIRD FLOOR: OK FOR CUT BORDERS ONLY.
- ENSURE MC CABLE IS SECURED WITHIN ~12" OF BOX ENTRY
- ENSURE CEILING SUPPORT WIRES PATH STRIGHT FROM STRUCTURE TO MAIN TEES; NOT BENT AROUND DUCTS, ETC
- REINFORCE "CARVED" STUDS AT CORRIDOR
- ENSURE ALL HVAC FLEX CONNECTORS ARE TAPED OR BANDED BOTH INNER AND OUTER LAYERS.

Comments: