

PLANNING AND CODES ADMINISTRATION DEPARTMENT  
220 SE GREEN STREET  
LEE'S SUMMIT, MO 64063  
(816) 969-1200 FAX (816) 969-1201

## Inspection Summary

---

Permit #: PRCOM20141078, Building Permit - Commercial  
Address: 3351 SW KESSLER DR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection:	Inspector:	Outcome:	Date:
<b>Above Ceiling Inspection</b>	Mark Harding	Not Ready	Monday, May 11, 2015

Corrective Action Required

1	LOWER LEVEL	GARAGE - CORRIDOR -SPRINKLER PIPING SCREWED TO FLOOR JOIST NEED TO MOVE OR LOWER FOR ROCK **.--OK TO ROCK 2ND LAYER UPTHI THIS POINT OUTSIDE UNIT#5 STORAGE. - EAST END :WATER PIPING, 3" DWV , AGAINST FLOOR JOIST REMOVE TO INSTALL ROCK OR PROVIDE APPROVED FIRE COLLARS AND LISTING FOR INSPECTION.
---	-------------	---

Corrective Action Required

2	FIRST FLOOR	HARD LID- CORRIDOR , 1ST LAYER OK
---	-------------	--------------------------------------

Corrective Action Required

3	SECOND FLOOR	CORRIDOR OR TO ROCK CEILING
---	--------------	-----------------------------

Corrective Action Required

4	THIRD FLOOR	CORRIDOR OR TO ROCK CEILING
---	-------------	-----------------------------

Corrective Action Required

5	FIRST FLOOR	CORRIDOR OR TO ROCK CEILING-
---	-------------	------------------------------

UNIT CEILING - OK TO ROCK RIBBON STRIP FOR DUCTS WHERE DROP CEILING ARE.

Corrective Action Required

6	THE FOLLOWING AREAS ARE APPROVED	not ready for inspection all floors for above ceiling corridor-above ceiling.
---	-------------------------------------	---

1st  
2nd  
3dr  
4th  
ground

**Rated Assembly  
Inspection**

Mark Harding

Partial

Monday, May 11, 2015

Partial Correction

1 Misc 1

- 2nd LAYER LOWER LEVEL CORRIDOR CEILING SCREW ONLY
- 2ND LAYER SCREW LOWER LEVEL CORRIDOR WALLS
- GARAGES 1,2,3 FIRST LAYER APPROVED
- 2ND LAYER LOWER LEVEL 2 HOUR CONDITONS ROOMS
- EAST AND WEST TOWER 4TH FLOOR 4TH LAYER LID APPROVED
- WALLS BETWEEN UNITS ONLY 4TH FLOOR  
elevator equipment room

Partial Correction

2 Misc 1

WALLS & CEILINGS @ 1ST FLR STORAGE ROOMS:  
GWB OK TO TAPE, MUD AND FIRE-SEAL. ALL FIRE SEALING AND FIRE  
ISOLATION OF PVC PIPE, ETC SUBJECT TO APPROVAL.

**Comments:**