

PLANNING AND CODES ADMINISTRATION DEPARTMENT  
220 SE GREEN STREET  
LEE'S SUMMIT, MO 64063  
(816) 969-1200 FAX (816) 969-1201

## Inspection Summary

---

Permit #: PRCOM20141079, Building Permit - Commercial  
Address: 3361 SW KESSLER DR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

| Inspection:                      | Inspector:   | Outcome: | Date:                 |
|----------------------------------|--------------|----------|-----------------------|
| <b>Rated Assembly Inspection</b> | Mark Harding | Failed   | Tuesday, May 12, 2015 |

### Corrective Action Required

|   |        |  |
|---|--------|--|
| 1 | Misc 1 | 1ST INSPECTION WALKED WITH NICK<br>2ND 3-25-15, WALKED WITH MACK,<br>NEED TO SCREW 1ST FLOOR 4X4, 2ND , 7X7<br>WILL GO BACK 130PM.<br>OK TO INSTALL 2ND LAYER OF ROCK TO THE 3RD FLOOR.<br>NAIL PATTERN ON 2ND LAYER WILL BE 7/12<br>3-31- SOUTH STAIR NORTH WALL, 2ND LAYER NOT STAGGARED WITH 1ST<br>LAYER<br>FAILED |
|---|--------|--|

### Corrective Action Required

|   |                       |   |
|---|-----------------------|---|
| 2 | B717 CONCEALED SPACES | 2HR RATED WALL-<br>STAIR WALLS-<br>ROOM SIDE 1ST LAYER OK-2ND FAILED INCOMPLETE 5/12/15 |
|---|-----------------------|---|

### Comments: