

PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #: PRCOM20141078, Building Permit - Commercial
Address: 3351 SW KESSLER DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Underground Electrical Inspection - Commercial	Mark Harding	Partial	Wednesday, May 13, 2015

Corrective Action Required

1	Misc 1	light pole base-#5 bases clubhouse and building #1
---	--------	----------------------------------------------------

Above Ceiling Inspection	Mark Harding	Failed	Wednesday, May 13, 2015
---------------------------------	--------------	--------	-------------------------

Corrective Action Required

1	LOWER LEVEL	GARAGE - CORRIDOR north stair replace rock where sprinkler line was moved caulk all penetrations in corridor ceiling
---	-------------	-------------------------------------------------------------------------------------------------------------------------

Corrective Action Required

2	FIRST FLOOR	D" unit ok to cover ceiling
---	-------------	-----------------------------

Corrective Action Required

3	SECOND FLOOR	CORRIDOR ceiling failed holes cut in both layers holes cut in D unit ceiling
---	--------------	-------------------------------------------------------------------------------------

Corrective Action Required

4	THIRD FLOOR	3rd floor corridor ok to rock D unit ok to cover
---	-------------	--------------------------------------------------------

Corrective Action Required

5	FOURTH FLOOR	CORRIDOR OR TO ROCK CEILING- UNIT CEILING - OK TO ROCK RIBBON STRIP FOR DUCTS WHERE DROP CEILING ARE.
---	--------------	-------------------------------------------------------------------------------------------------------------

provide listing on 6" duct for penetrating ceiling 2x's
provide damper each side of duct penetrating 1hr wall 2x's

**Rated Assembly
Inspection**

Mark Harding

Failed

Wednesday, May 13, 2015

Corrective Action Required

1 Misc 1

WEST STAIR- 3RD LAYER CHANNEL INSPECTED
3RD LAYER - IT ROOM LID

replace cut north stairs bsmt level where sprinkler line was moved

Comments: