PLANNING AND CODES ADMINISTRATION DEPARTMENT 220 SE GREEN STREET LEE'S SUMMIT, MO 64063 (816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #: PRCOM20150837, Building Permit - Commercial Address: 1174 NE DOUGLAS ST, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Outcome: Date:

Underslab Plumbing John Borns Partial Friday, May 15, 2015

Inspection - Commercial

Partial Correction

1 Misc 1 OK TO COVER WHEN READY UNDER-SLAB PVC SANITARY DRAIN, WASTE, &

VENT PIPING AT BREAK/UTILITY AND CORRIDOR.

NOT READY AT WEST RESTROOM. CALL FOR RE-INSPECTION ON SUBSEQUENT

BUSINESS DAY.

NOTE IPC 312 / IRC P2503.5.1 REQUIREMENT FOR PRESSURE-TESTING PIPING

SYSTEM.

Comments: