

PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #: PRCOM20141078, Building Permit - Commercial
Address: 3351 SW KESSLER DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Above Ceiling Inspection	Mark Harding	Partial	Tuesday, May 19, 2015

Corrective Action Required

1	LOWER LEVEL	GARAGE - CORRIDOR
---	-------------	-------------------

Corrective Action Required

2	FIRST FLOOR	COMPLETE
---	-------------	----------

Corrective Action Required

3	SECOND FLOOR	CORRIDOR ceiling failed holes cut in both layers CUT OUT AND PATCH , SHAWN -NICK
---	--------------	---

Corrective Action Required

4	THIRD FLOOR	3rd floor corridor ok to rock
---	-------------	----------------------------------

Corrective Action Required

5	FOURTH FLOOR	DROP DOWNS AND CORRIDOR OK TO ROCK
---	--------------	------------------------------------

Corrective Action Required

6	Misc 1	FURNACE ROOMS ALL LEVELS, IT ROOMS , ELEVATOR ROOMS, ALL NEED INSPECTED FOR FINAL COVER AND CAULK. 2ND FLOOR CORRIDOR PATCH.
---	--------	--

Above Ceiling Inspection	Mark Harding	Partial	Tuesday, May 19, 2015
---------------------------------	--------------	---------	-----------------------

Corrective Action Required

1	Misc 1	SEE INSPECTION 5-18 FOR 5-19 ITEMS WOULD NOT TRANSFER
---	--------	--

Comments: