

PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #: PRCOM20141079, Building Permit - Commercial
Address: 3361 SW KESSLER DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Rated Assembly Inspection	Mark Harding	Partial	Wednesday, May 20, 2015

Corrective Action Required

1	Misc 1	1ST INSPECTION WALKED WITH NICK 2ND 3-25-15, WALKED WITH MACK, NEED TO SCREW 1ST FLOOR 4X4, 2ND, 7X7 WILL GO BACK 130PM. OK TO INSTALL 2ND LAYER OF ROCK TO THE 3RD FLOOR. NAIL PATTERN ON 2ND LAYER WILL BE 7/12 3-31- SOUTH STAIR NORTH WALL, 2ND LAYER NOT STAGGARED WITH 1ST LAYER FAILED
---	--------	---

Corrective Action Required

2	B717 CONCEALED SPACES	2HR RATED WALL- STAIR WALLS- ROOM SIDE :1ST LAYER OK-1-4 ;2ND LAYER OK1-4 1ST LAYER ELEVATOR 1-4 WALLS ONLY
---	-----------------------	--

Corrective Action Required

3	THE FOLLOWING AREAS ARE APPROVED	ELEVATOR-1,2 LAYER 1-4 ELEVATOR CEILING -1,2
---	-------------------------------------	---

All Rough Inspection - Commercial	Mark Harding	Partial	Wednesday, May 20, 2015
--	--------------	---------	-------------------------

Corrective Action Required

1	Misc 1	NOT READY, CANCELLED BY NICK 3-4 NOT READY SEE OTHER COMMENTS ON PARTIAL INSPECTION (WILL NOT TRANSFER)
---	--------	--

Corrective Action Required

2	Misc 1	ROUGH - IT WALLS / ELEVATOR 2HR WALLS OK FOR 1ST FLOOR 2ND FLOOR
---	--------	---

Comments: