

PLANNING AND CODES ADMINISTRATION DEPARTMENT  
220 SE GREEN STREET  
LEE'S SUMMIT, MO 64063  
(816) 969-1200 FAX (816) 969-1201

## Inspection Summary

---

Permit #: PRCOM20141076, Building Permit - Commercial  
Address: 3331 SW KESSLER DR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Commercial</b>	Mark Harding	Partial	Friday, June 05, 2015

Corrective Action Required

1	FRAMING/STRUCTURE	OK TO ROCK THE FOLLOWING- ELEVATOR SHAFT 1-3 - SOFIT WALL OVERHANG TRUSS HANGER AND ANGLE CLIPS INSTALLED(BUILDINGS 2-3)
---	-------------------	---

Corrective Action Required

2	FIRST FLOOR	1ST FLOOR UNIT SIDE ONLY- 3111-NAIL PLATES, ANGLEWALL ROCK CAULK SUPPORT TRUSS CORRIDOR SIDE BEDROOM LVL LANDING SUPPORT FULL WIDTH CAULK SPRINKLER CORRIDOR WALL SIDE 3107-4" ROOF DRAIN, DRYER VENT 3105-3" PLATE STRAP BATH WALL SHOWER 3103- 24" TRUSS SPACING, AC LINE IN WRONG NAIL SHEAR WALL 3101-LINE SET PLATES AT KIT WALL 3100- ROCK ARCH, UFFER GROUND UNIT
---	-------------	--

Corrective Action Required

3	SECOND FLOOR	HVAC ALL UNITS; 3212 -SPRKL PIPE CLOSET 3210- 3206 SHEAR WALL NAILING  3204 TRUSS HANGERS AND CLIPS 3203 HOLES BETWEEN UNITS; 3200 ELECTRICAL,WATER LINE CUT, HVAC
---	--------------	---

Corrective Action Required

4	THIRD FLOOR	
---	-------------	--

Corrective Action Required  
5        FOURTH FLOOR

**In-wall Inspection**

Mark Harding

Partial

Friday, June 05, 2015

Corrective Action Required  
1        FIRST FLOOR

PRE-ROCK- TUB SHOWER WALLS  
OK

Corrective Action Required  
2        SECOND FLOOR

PRE-ROCK- TUB SHOWER WALLS  
OK

Corrective Action Required  
3        THIRD FLOOR

PRE-ROCK- TUB SHOWER WALLS  
OK

Corrective Action Required  
4        FOURTH FLOOR

4TH FLOORS / TUBS & MECHANICAL CLOSETS

**Comments:**