

PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #: PRCOM20150463, Building Permit - Commercial
Address: 1740 NW CHIPMAN RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Above Ceiling Inspection	John Borns	Partial	Wednesday, June 10, 2015
Partial Correction 1 Misc 1		OK TO COVER WHEN READY GWB CEILING FRAMING + ABOVE-CEILING SYSTEMS @ TWO RESTROOMS.	
Partial Correction 1 Misc 1		OK TO COVER WHEN READY ACT CEILING FRAMING AND ABOVE-CEILING SYSTEMS AT: BORDERS ONLY	
Corrective Action Required 2 Misc 1		SMACNA / AIR DIFUSSION COUNCIL / MANUFACTURER'S INSTRUCTIONS > INSTALLATION OF HVAC FLEXIBLE DUCT & CONNECTORS: VERIFY THAT INNER LAYER AND OUTER LAYER ARE SEPARATELY BANDED PER INSTRUCTIONS	

Comments: