

PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #: PRCOM20141214, Building Permit - Commercial
Address: 304 SW PERSELS RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Rough Plumbing Inspection - Commercial	Mark Harding	Failed	Wednesday, June 10, 2015

Corrective Action Required

1	Misc 1	6-9 FAILED FOR PLUMBING PROTECTION PLATES 6-10 FAILED FOR PLUMBING PROTECTION PLATES, 2ND FLOOR ROCKED WALL WITH PLUMBING , REMOVED ROCK TO INSTALL PLUMBING PROTECTION PLATES. RECALL WHEN READY NO INSPECTION WEST OF 2ND PHASE.
---	--------	---

Comments: