

PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #: PRCOM20141079, Building Permit - Commercial
Address: 3361 SW KESSLER DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Rated Assembly Inspection	Mark Harding	Failed	Friday, June 19, 2015

Corrective Action Required

1 SECOND FLOOR 2ND FLOOR UNITS;

Corrective Action Required

2 THIRD FLOOR CORRIDOR 3RD FLOOR ONLY

Corrective Action Required

3 FOURTH FLOOR 1ST LAYER 4TH FLOOR CEILING;
2ND LAYER 4TH FLOOR NEED TO CUT OUT AND CAULK BLOTH LAYERS OF
PENETRATIONS

Corrective Action Required

4 FIRST FLOOR 2ND FLOOR UNITS; 2ND LAYER - 2HR CONDITIONS - 2ND FLOOR; 2ND LAYER
CEILING - 4TH FLOOR; 1ST LAYER 2HR CONDITIONS - 3RD & 4TH FLOORS;

4TH LAYER TOWER NEED REPLACED\line
HVAC UNIT CORRIDOR REMOVED 2ND LAYER OF ROCK- NEED TO REPAIR

Corrective Action Required

5 Misc 1 2212 SCREW WALL
2210 SCREW
3RD FLOOR UNITS
3207 BACK SIDE OF ELEVATOR NEED 2ND LAYER ,
KITCHEN SIDE NEEDS 1ST LAYER INSPECTED
-4TH FLOOR STAIR SOUTH STAIR RE-HANG 4TH LAYER GAPS AND INCORRECT
CEILING.
NORTH STAIR 4TH OK CEILING

Comments: