PLANNING AND CODES ADMINISTRATION DEPARTMENT 220 SE GREEN STREET LEE'S SUMMIT, MO 64063 (816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #: PRCOM20141079, Building Permit - Commercial Address: 3361 SW KESSLER DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Outcome: Date:

Above Ceiling Mark Harding Partial Friday, June 19, 2015

Inspection

Corrective Action Required

1 THE FOLLOWING AREAS 3RD FLOOR CORRIDOR CEILINGONLY OK TO ROCK

ARE APPROVED

Electrical Service Mark Harding Not Ready Friday, June 19, 2015

Inspection - Commercial

Corrective Action Required

1 Misc 1 MAIN SERIVCE - NOT READY 6/19

Rated Assembly Mark Harding Failed Friday, June 19, 2015

Inspection

Corrective Action Required

1 SECOND FLOOR 2ND FLOOR UNITS;

Corrective Action Required

2 THIRD FLOOR CORRIDOR 3RD FLOOR ONLY

Corrective Action Required

3 FOURTH FLOOR 1ST LAYER 4TH FLOOR CEILING;

2ND LAYER 4TH FLOOR NEED TO CUT OUT AND CAULK BLOTH LAYERS OF

PENETRATIONS

Corrective Action Required

4 FIRST FLOOR 2ND FLOOR UNITS; 2ND LAYER - 2HR CONDITIONS - 2ND FLOOR; 2ND LAYER

CEILING - 4TH FLOOR; 1ST LAYER 2HR CONDITIONS - 3RD & 4TH FLOORS;

4TH LAYER TOWER NEED REPLACED\line

HVAC UNIT CORRIDOR REMOVED 2ND LAYER OF ROCK-NEED TO REPAIR

Corrective Action Required

5 Misc 1 2212 SCREW WALL

2210 SCREW

3RD FLOOR UNITS

3207 BACK SIDE OF ELEVATOR NEED 2ND LAYER,

KITCHEN SIDE NEEDS 1ST LAYER INSPECTED

-4TH FLOOR STAIR SOUTH STAIR RE-HANG 4TH LAYER GAPS AND INCORRECT

CEILING.

NORTH STAIR 4TH OK CEILING

Comments: