PLANNING AND CODES ADMINISTRATION DEPARTMENT 220 SE GREEN STREET LEE'S SUMMIT, MO 64063 (816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #: PRCOM20141076, Building Permit - Commercial Address: 3331 SW KESSLER DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

| Inspection: | | Inspector: | Outcome: | Date: | | | | | |
|--------------------------------------|-------------------|--------------|---|--|-----|--|--|--|--|
| All Rough Inspection - Commercial | | Mark Harding | Failed | Friday, June 19, 2015 | | | | | |
| Correctiv | e Action Require | ed | | | | | | | |
| 1 | FRAMING/STRUCTURE | | OK TO ROCK THE FOLLOWING- ELECATOR SHAFT 1-3 | | | | | | |
| | | | ST GARAGE EVE OK T | | | | | | |
| | | EAS | ST 1ST FLOOR PATIOS | ОК | | | | | |
| Correctiv | e Action Require | ed | | | | | | | |
| 2 | FIRST FLOOR | | FLOOR UNIT SIDE ON | | | | | | |
| | | 310 |)3- 24" TRUSS SPACIN | G, AC LINE IN WRONG | | | | | |
| | | | 0- ROCK ARCH, | | | | | | |
| | | GA | RAGE SIDE- | | | | | | |
| | | | *RISER ROOM STUDS DRILLED FOR WATER LINE | | | | | | |
| | | | *ANCOR BOLTS | | | | | | |
| | | | *SWITHC BOX FOR LIGHT IN RISER ROOM | | | | | | |
| | | | *cORRIDOR -PLUMBING CUT IN WALL | | | | | | |
| | | | *G13-JOIST HANGER NAILS, CLEAN OUTS | | | | | | |
| | | *S8 | - HOLD DOWN, NORT | "H WALL ANCORS NUTS, CLEANOUT 3" | | | | | |
| | | | 5-CLEAN OUT | | | | | | |
| | | | | G, PLATE BOLT N WALL | | | | | |
| | | | | IDS REPLACE, CAULK HOOLES,PLATEA, CLEAN OU | JTS | | | | |
| | | | NITOR CLOSET, CUT J | | | | | | |
| | | | -SUPPORT DWV (HCE | , | | | | | |
| | | SUI | PPORT FEEDERS GARA | EG SIDE ALL | | | | | |
| | | CO | RRIDOR- INSTAL LOW | VOLTAGE FIRELINE | | | | | |
| | | HV | AC 0 DRY VENT STRAP | PINSTALL 4 NAILS. | | | | | |
| Correctiv | e Action Require | | | | | | | | |
| 3 | SECOND FLOO | R 320 | 0 ELECTRICAL,WATE | R LINE CUT, HVAC | | | | | |
| | | CO | MPELTE LAUNDRY N.\ | W. UNIT. WATER LINES. | | | | | |

| Correctiv | e Action Require | d | | | | | |
|-----------|------------------|--------------|---|--|--|--|--|
| 4 | THIRD FLOOR | | | | | | |
| | | 3301 | -BROKEN TRUSS | KITCHEN ISLAND | | | |
| | | | -ELECTRICAL TO | PORCH CUT STUDS, BROKEN FLOOR TRUSS OVER | | | |
| | | ENTR | XY. | | | | |
| | | INST | ALL CORRIDOR E | LECTRICAL 3RD FLOOR | | | |
| | | 3303 | -TRUSS CENTER | LIVING ROOM BROKEN, TRUSS REPAIR HVAC | | | |
| | | THRC | THROUGH. | | | | |
| | | 3304 | - PLUMB OVER I | SLAND SUPPORT NEED FALL | | | |
| | | 3310 | -CUT STUD POR | CH LIGHTS | | | |
| | | 3312 | 3312-FRAME , ROCK, CAULK FIRELINE,- | | | | |
| Correctiv | e Action Require | ed | | | | | |
| 5 | FOURTH FLOOI | r drye | R VENTS , COM | LETE | | | |
| | | 3400 | DRYER VENT SC | REW | | | |
| | | LINE | SETS, WIRE BATI | HFANS CALUK ALL ROOF DRAINS, 3406 CAULK PLMB | | | |
| | | 3410 | PUDDY | | | | |
| | | 3412 | 3412 ROCK FIRE LINE PUDY | | | | |
| | | INCO | INCOMPLETE INSPECITON NUMEROUS ITEMS RECALL | | | | |
| In-wall I | nspection | Mark Harding | Partial | Friday, June 19, 2015 | | | |

| train | | | | 1100, 5010 15, 2015 | | | | | |
|----------------------------|--------------------|------------|-------------------------|---------------------|--|--|--|--|--|
| Corrective Action Required | | | | | | | | | |
| 1 | FIRST FLOOR | PRE- OK | ROCK- TUB SHOWER WALL | S | | | | | |
| Corrective Action Required | | | | | | | | | |
| 2 | SECOND FLOOR | PRE- OK | ROCK- TUB SHOWER WALL | S | | | | | |
| Corrective Action Required | | | | | | | | | |
| 3 | THIRD FLOOR | PRE- OK | ROCK- TUB SHOWER WALL | S | | | | | |
| Correctiv | ve Action Required | | LAYERS NOT READY 6/19 A | LL FLOORS | | | | | |
| 4 | FOURTH FLOOR | | AYER 4TH FLOOR | | | | | | |

Comments: