

PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #: PRCOM20141079, Building Permit - Commercial
Address: 3361 SW KESSLER DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Rated Assembly Inspection	Mark Harding	Partial	Monday, June 22, 2015
Corrective Action Required			
1 SECOND FLOOR		2ND FLOOR UNITS;	
Corrective Action Required			
2 THIRD FLOOR		UNITS	
Corrective Action Required			
3 FOURTH FLOOR		1ST LAYER 4TH FLOOR CEILING; 2ND LAYER 4TH FLOOR NEED TO CUT OUT AND CAULK BLOTH LAYERS OF PENETRATIONS 4-4TH LAYER STAIR CEILING OK	
Corrective Action Required			
4 FIRST FLOOR		2ND FLOOR UNITS; 2ND LAYER - 2HR CONDITIONS - 2ND FLOOR; 2ND LAYER CEILING - 4TH FLOOR; 1ST LAYER 2HR CONDITIONS - 3RD & 4TH FLOORS;	
Corrective Action Required			
5 Misc 1		3RD FLOOR UNITS 3207 BACK SIDE OF ELEVATOR NEED 2ND LAYER , KITCHEN SIDE NEEDS 1ST LAYER INSPECTED -4TH LAYER STAIR CEILING OK CORRIDOR WALLS- NEED TO INSPECT DAMAGED ROCK FROM MOVING SPRINKLER LINES ALL CORIDORS- 1ST LAYER 2HR WALLS OK UNIT SIDES.	
Electrical Service Inspection - Commercial	Mark Harding	Not Ready	Monday, June 22, 2015

Corrective Action Required

1 Misc 1

MAIN SERVICE - NOT READY 6/19
2nd time- not ready 6/22

Comments: