

PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #: PRCOM20141076, Building Permit - Commercial
Address: 3331 SW KESSLER DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Rated Assembly Inspection	Mark Harding	Partial	Wednesday, June 24, 2015

Corrective Action Required

1	Misc 1	1ST LAYER BUILDING #3- STAIR WALLS
		2HR WALLS-1ST LAYER - TUB WALLS - 1, 2 AND 3 FLOORS
		2nd layers ok
		1st layer elevator wall inside ok
		ok to rock corridor ceiling only 6/24/15

Corrective Action Required

2 FOURTH FLOOR

Corrective Action Required

3 THIRD FLOOR

Corrective Action Required

4 SECOND FLOOR

Corrective Action Required

5 FIRST FLOOR

All Rough Inspection - Commercial	Mark Harding	Partial	Wednesday, June 24, 2015
--	--------------	---------	--------------------------

Corrective Action Required

1	FRAMING/STRUCTURE	OK TO ROCK THE FOLLOWING- ELEVATOR SHAFT 1-3
---	-------------------	---

WEST GARAGE EVE OK TO COVER
EAST 1ST FLOOR PATIOS OK

corridors 1-4 ok to cover , 3-4 th floors fire wire line will be on fac and attic on

the 4th

Corrective Action Required

2 FIRST FLOOR

Corrective Action Required

3 SECOND FLOOR

Corrective Action Required

4 THIRD FLOOR

3301-BROKEN TRUSS KITCHEN ISLAND

3302-ELECTRICAL TO PORCH CUT STUDS, BROKEN FLOOR TRUSS OVER ENTRY.

INSTALL CORRIDOR ELECTRICAL 3RD FLOOR

3303-TRUSS CENTER LIVING ROOM BROKEN, TRUSS REPAIR HVAC THROUG

Corrective Action Required

5 FOURTH FLOOR

DRYER VENTS , COMPLETE

3400 DRYER VENT SCREW

LINE SETS, WIRE BATH FANS CALUK ALL ROOF DRAINS, 3406 CAULK PLMB

3410 PUDDY

3412 ROCK FIRE LINE PUDY

INCOMPLETE INSPECITON NUMEROUS ITEMS RECALL

6/23 INCOMLETE

Corrective Action Required

6

Comments: