

PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #: PRCOM20141079, Building Permit - Commercial
Address: 3361 SW KESSLER DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Rated Assembly Inspection	Mark Harding	Partial	Friday, June 26, 2015

Corrective Action Required

1 SECOND FLOOR 2ND FLOOR UNITS;

Corrective Action Required

2 THIRD FLOOR UNITS

Corrective Action Required

3 FOURTH FLOOR 1ST LAYER 4TH FLOOR CEILING;
2ND LAYER 4TH FLOOR NEED TO CUT OUT AND CAULK BLOTH LAYERS OF PENETRATIONS
4-4TH LAYER STAIR CEILING OK
3RD& TRACK STAIRS

Corrective Action Required

4 FIRST FLOOR 2ND FLOOR UNITS; 2ND LAYER - 2HR CONDITIONS - 2ND FLOOR; 2ND LAYER CEILING - 4TH FLOOR; 1ST LAYER 2HR CONDITIONS - 3RD & 4TH FLOORS;

1ST FLOOR CORRIDOR- HVAC NEED 2 LAYERS UNDER TRUNK LINE AT ELEVATOR(OK TO ROCK REMAINDER OF HALL.

Corrective Action Required

5 Misc 1

3RD FLOOR UNITS
3207 BACK SIDE OF ELEVATOR NEED 2ND LAYER ,
KITCHEN SIDE NEEDS 1ST LAYER INSPECTED
-4TH LAYER STAIR CEILING OK

CORRIDOR WALLS- NEED TO INSPECT DAMAGED ROCK FROM MOVING
SPRINKLER LINES ALL CORIDORS-
1ST LAYER 2HR WALLS OK UNIT SIDES.
2hr walls 2nd layer

4th layer secondary landing
rated wall elevator 2nd layers

**Above Ceiling
Inspection**

Mark Harding

Failed

Friday, June 26, 2015

Corrective Action Required

- | | | |
|---|---------------------|--|
| 1 | THE FOLLOWING AREAS | 3RD FLOOR CORRIDOR CEILING ONLY OK TO ROCK |
| | ARE APPROVED | |
| | | above ceiling failed 4 floor in d 1 units |

Comments: