

PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #: PRCOM20150580, Building Permit - Commercial
Address: 910 NW BLUE PKWY, Unit:J, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Gas Piping Inspection - Commercial	John Borns	Failed	Tuesday, June 30, 2015

Corrective Action Required

1	Misc 1	IFGC 407.2 & 415; IRC G2423 SUPPORT OF HORIZONTAL RUNS OF RIGID STEEL PIPING: SPACING OF BLOCKS/HANGERS -- : 1/2" PIPE -- 6' MAX SPACING; 3/4" OR 1" PIPE -- 8' MAX SPACING; 1-1/4" OR LARGER PIPE -- 10' MAX SPACING
---	--------	---

Corrective Action Required

2	Misc 1	IFGC 408 GAS PIPING DRIP/DIRT LEG: MUST BE AT ELEVATION TO HAVE CAP REMOVED AND RE-INSTALLED FOR CLEANING.
---	--------	--

Corrective Action Required

3	Misc 1	IFGC 404.8: METALLIC PIPING EXPOSED TO WEATHER MUST BE PERMANENTLY PROTECTED WITH PAINT OR BY OTHER APPROVED MEANS. SEE GAS PIPING AT METER AND ROOFTOP.
---	--------	--

Above Ceiling Inspection	John Borns	Passed	Tuesday, June 30, 2015
---------------------------------	------------	--------	------------------------

Gas Service Inspection - Commercial	John Borns	Passed	Tuesday, June 30, 2015
--	------------	--------	------------------------

Comments:

- GAS PIPING PRESSURE TEST HELD STEADY AT ≥ 10 PSI FOR ≥ 10 MIN. RELEASE GAS SERVICE.
- OK TO COVER WHEN READY ACT CEILING FRAMING + ABOVE-CEILING SYSTEMS @ FOLLOWING SPACES: SALES AREA; FITTING ROOMS.