

PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #: PRCOM20141079, Building Permit - Commercial
Address: 3361 SW KESSLER DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Above Ceiling Inspection	Mark Harding	Failed	Tuesday, June 30, 2015

Corrective Action Required

1	THE FOLLOWING AREAS ARE APPROVED	3RD FLOOR CORRIDOR CEILING ONLY OK TO ROCK above ceiling failed 4 floor in d 1 units 6-29 D1 UNITS FAILED, ELECTRICAL AND HVAC ABOVE CEILING CORRIDOR- HVAC 2 LAYER AT ELEVATOR WALL NEED FIXED. SUPPORT DVW SOUTH END AND FIRE CAULK PENETRATIONS. 6-30 4TH FLOOR DROPS- 2400 BATH VENT NEED TO BE COMPLETED 2405 CAULK PENETRATIONS AND DAMPERS 2406 DRYER VENT AND CAULK, MICRO DUCT 2407 DAMPERS 4TH LAYER STAIRS OK 3RD FLOOR CORRIDORS PATCH HOLES FOR SPRINKLER LINE DROP. 2300 BATH VENT AND DUCT #2-2200-CAULK ELECT, BATH VENT AND COAX. #1 1ST FLOOR SPRINKLER LINE DROPS AND PLUMBING ON SOUTH SIDE OF CORRIDOR, SUPPORT AT CAULK. 2401, 2402, 2404, 2409, 2408, 2411, 2413, 2412 OK
---	-------------------------------------	---

Comments: