

PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #: PRCOM20141076, Building Permit - Commercial
Address: 3331 SW KESSLER DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Commercial	Mike Copeland	Failed	Monday, July 06, 2015

Corrective Action Required

1 FRAMING/STRUCTURE

Corrective Action Required

2 FIRST FLOOR

APPROVED

Corrective Action Required

3 SECOND FLOOR

APPROVED

Corrective Action Required

4 THIRD FLOOR

3301-BROKEN TRUSS KITCHEN ISLAND
3302-ELECTRICAL TO PORCH CUT STUDS, BROKEN FLOOR TRUSS OVER ENTRY.
INSTALL CORRIDOR ELECTRICAL 3RD FLOOR
3303-TRUSS CENTER LIVING ROOM BROKEN, TRUSS REPAIR HVAC THROUG

Corrective Action Required

5 FOURTH FLOOR

ROUGH APPROVED

Rated Assembly Inspection

Mike Copeland	Partial	Monday, July 06, 2015
---------------	---------	-----------------------

Corrective Action Required

1 Misc 1

1ST LAYER BUILDING #3-
STAIR WALLS
GARAGE WALLS/STORAGE WALLS.

2HR WALLS-1ST LAYER - TUB WALLS - 1, 2 AND 3 FLOORS
2nd layers ok
1st layer elevator wall inside ok

Partial Correction	ok to rock corridor ceiling only 6/24/15
2 FOURTH FLOOR	FIRST LAYER LID NEEDS DAMPERS IN MECH PENETRATIONS SCREW PATTERN FIRST LAYER APPROVED.
Corrective Action Required	
3 THIRD FLOOR	FIRST LAYER LID APPROVED
Corrective Action Required	
4 SECOND FLOOR	FIRST LAYER LID APPROVED
Corrective Action Required	
5 FIRST FLOOR	LID SCREW PATTERN APPROVED

Comments: