## PLANNING AND CODES ADMINISTRATION DEPARTMENT 220 SE GREEN STREET LEE'S SUMMIT, MO 64063 (816) 969-1200 FAX (816) 969-1201

## Inspection Summary

Permit #: PRCOM20141076, Building Permit - Commercial Address: 3331 SW KESSLER DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:		Inspector:		Outcome:	Date:
Rated Assembly Inspection		Mark Harding		Partial	Thursday, July 09, 2015
Corrective Action Required 1 Misc 1			1ST LAYER BUILDING #3- STAIR WALLS GARAGE WALLS/STORAGE WALLS. 2HR WALLS-1ST LAYER - TUB WALLS - 1, 2 AND 3 FLOORS 2nd layers ok 1st layer elevator wall inside ok 2ND LAYER UNIT SIDE 1-2		
Partial Correction		(	ok to rock corridor ceiling only 6/24/15		
2	FOURTH FLOO		FIRST LAYER LID NEEDS DAMPERS IN MECH PENETRATIONS SCREW PATTERN FIRST LAYER APPROVED.		
Corrective Action Required					
3	THIRD FLOOR		2nd lay	AYER LID APPROVED ver or walls-ok	
Corrective Action Required					
4	SECOND FLOO		FIRST L 2ND LA	AYER LID APPROVED AYER	

Comments: