PLANNING AND CODES ADMINISTRATION DEPARTMENT 220 SE GREEN STREET LEE'S SUMMIT, MO 64063 (816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #: PRCOM20150741, Building Permit - Commercial Address: 860 NW BLUE PKWY, Unit:P, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Outcome: Date:

Above Ceiling John Borns Partial Wednesday, July 15, 2015

Inspection

Partial Correction

1 Misc 1 OK TO COVER WHEN READY GWB CEILING FRAMING + ABOVE-CEILING

SYSTEMS @ FOLLOWING SPACES: TRANSITION SOFFITS #2, 3, 4; CASHWRAP; QUEUING ZONE; FITTING ROOMS; VESTIBULE A #2; WOMENS RR; OFFICE; HALLWAY EXCEPT W 5' WHERE TRUSS GIRDER BOTTOM CHORD BRACES HAVE

YET TO BE WELDED;

COMPLETE TOP CHORD AND CHECK SPLICES AT BULKHEAD BEAM AT

TRANSITION #5. DO NOT COVER.

Gas Piping Inspection - John Borns Failed Wednesday, July 15, 2015

Commercial

Corrective Action Required

1 Misc 1 IFGC 407.2 & 415; IRC G2423 SUPPORT OF HORIZONTAL RUNS OF RIGID STEEL

PIPING: SPACING OF BLOCKS/HANGERS --: 1/2" PIPE -- 6' MAX SPACING; 3/4"

OR 1" PIPE -- 8' MAX SPACING; 1-1/4" OR LARGER PIPE -- 10' MAX SPACING

Corrective Action Required

2 Misc 1 IFGC 404.8: METALLIC PIPING EXPOSED TO WEATHER MUST BE

PERMANENTLY PROTECTED WITH PAINT OR BY OTHER APPROVED MEANS.

SEE GAS PIPING AT METER AND ROOFTOP.

Electrical Service John Borns Partial Wednesday, July 15, 2015

Inspection - Commercial

Partial Correction

1 Misc 1 RELEASE ELECTRICAL SERVICE CONTINGENT ON COMPLIANT BONDING OF

METER ENCLOSURE TO LINE SIDE DISCONNECT

Gas Service Inspection - John Borns Passed Commercial

Wednesday, July 15, 2015

Comments: GAS PIPING PRESSURE TEST HELD STEADY AT >= 10 PSI FOR >=10 MIN. RELEASE GAS SERVICE.