

PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #: PRCOM20151156, Building Permit - Commercial
Address: 100 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
In-wall Inspection	John Borns	Partial	Friday, July 24, 2015

Partial Correction
1 Misc 1

OK TO TOP-OUT WALLS 4' WITH GWB TO ALLOW INSTALLATION OF HVAC DUCT AND OTHER SYSTEMS AT FOLLOWING LOCATIONS: (C)/(3) TO (C)/(4.5); (B.3)/(3) TO (C.1)/(3); (B)/(2.8) TO (B)/(4.5);

Partial Correction
2 Misc 1

OK TO COVER WHEN READY LIGHT-GAUGE STEEL WALL FRAMING + IN-WALL SYSTEMS AT FOLLOWING SPACES: 5A015A; 5A007 **THRU 5A021; CORR 081 (1) THRU (5) EAST WALL; CORR 102 (1) THRU (5) WEST WALL; SPACES 070A; 087;**

NOTE: PATIENT ROOMS PRESENTLY EXCLUDE SHOWERS UNTIL COMPLETED AND APPROVED.

Comments: