

PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #: PRCOM20150873, Building Permit - Commercial
Address: 200 NE MISSOURI RD, Unit:306, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
In-wall Inspection	John Borns	Passed	Thursday, August 06, 2015
Above Ceiling Inspection	John Borns	Partial	Thursday, August 06, 2015

**Comments: OK TO COVER WHEN READY LIGHT-GAUGE STEEL WALL FRAMING + IN-WALL SYSTEMS +
GWB SOFFIT FRAMING & ENCLOSED SYSTEMS THROUGHOUT.**

**CAUTION FOR ACT CEILING INSTALLATION AND INSPECTION: PLACE NO TILE BEFORE ABOVE-CEILING
INSPECTION EXCEPT THOSE REQUIRED FOR MOUNTING OF ELECTRICAL DEVICES OR POSITIONING OF
SPRINKLER HEADS.**