

PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #: PRCOM20141076, Building Permit - Commercial
Address: 3331 SW KESSLER DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Rated Assembly Inspection	Mike Copeland	Partial	Friday, August 07, 2015

Corrective Action Required

1	Misc 1	D-1 UNITS FAILED NOT READY-3RD TIME 2ND LAYER CEILING - 4TH FLOOR; 1ST LAYER WALLS 4TH FLOOR; 2ND LAYER 3RD FLOOR 2 HR CONDITIONS; 2ND,3rd LAYER ELEVATOR CEILING; 1ST LAYER 2 HR CONDCTIONS FLOOR LANDINGS SOUTH STAIR TOWERS FLOORS 1 & 2 ---2ND LAYER @ 2 HR CONDITIONS STAIR TOWER WALLS & CEILING SOUTH TOWER; 4TH LAYER ELEVATOR CEILING; 4TH FLOOR 2ND LAYER @ 2 HR CONDITIONS; 4TH LAYER ELEVATOR EQUIPMENT LIDS; 3rd LAYER,4th stairs **4TH LAYER AT STAIR TOWER AND MID-LANDING CEILING OF STAIR ENCLOSURE-OK SECONDARY CEILINGS CORRIDORS 1-3 FIRST LAYER ELEVATOR FRONTS APPROVED
Partial Correction 2	FOURTH FLOOR	FIRST LAYER LID NEEDS DAMPERS IN MECH PENETRATIONS SCREW PATTERN FIRST LAYER APPROVED.

Comments: