

PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #: PRCOM20150741, Building Permit - Commercial
Address: 860 NW BLUE PKWY, Unit:P, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Above Ceiling Inspection	John Borns	Not Ready	Thursday, August 13, 2015

Corrective Action Required

1	Misc 1	COMPLETE CONNECTIONS OF HVAC FLEX CONNECTORS TO DIFUSERS.
---	--------	---

Corrective Action Required

2	Misc 1	SUPPORT L.V. CABLE FROM ELECTRICAL SLACK WIRES -- NOT FROM CEILING SUPPORT WIRES.
---	--------	--

Corrective Action Required

3	Misc 1	CLOSE ELECT JUNCTION BOXES
---	--------	----------------------------

Corrective Action Required

4	Misc 1	REMOVE TEMPORARY ELECTRICAL WIRING.
---	--------	-------------------------------------

Corrective Action Required

5	Misc 1	COMPLETE SIRING OF EXIST SIGNS
---	--------	--------------------------------

Comments: