

PLANNING AND CODES ADMINISTRATION DEPARTMENT  
220 SE GREEN STREET  
LEE'S SUMMIT, MO 64063  
(816) 969-1200 FAX (816) 969-1201

## Inspection Summary

---

Permit #: PRCOM20151156, Building Permit - Commercial  
Address: 100 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection:	Inspector:	Outcome:	Date:
<b>In-wall Inspection</b>	John Borns	Partial	Wednesday, August 19, 2015

Partial Correction

Partial Correction  
2            Misc 1

<b>In-wall Inspection</b>	John Borns	Partial	Wednesday, August 19, 2015
---------------------------	------------	---------	----------------------------

Partial Correction  
1            Misc 1

OK TO COVER WHEN READY LIGHT-GAUGE STEEL WALL FRAMING + IN-WALL SYSTEMS AT FOLLOWING SPACES: 5A015A; 5A007 THRU 5A021; CORR 081 (1) THRU (5) EAST WALL; CORR 102 (1) THRU (5) WEST WALL; SPACE 070A; 087; CORRIDORS 5A081A & 5A102 FROM (1) TO (7.5); PATIENT ROOMS 5A002 - 006 & 023 - 027; 5A068; 069; 072; 078; 081 S; 082; 083; 084; 085; 086; 087; 089; 093; 095; 097; **[028 AFTER P1 CORRECTS COPPER-TO-STEEL CONTACT/PROXIMITY ON THREE COPPER PIPE RUNS AT SOUTH WALL; 029; 030 N WALL;**

OK TO COVER SHOWERS AT PATIENT ROOMS: 5A010A - 5A020A; 001-009; 021-030;

PROVIDE CERTIFICATION THAT ALL FLOOR PENETRATIONS ARE FIRE-STOPPED;

**Comments:**