

PLANNING AND CODES ADMINISTRATION DEPARTMENT  
220 SE GREEN STREET  
LEE'S SUMMIT, MO 64063  
(816) 969-1200 FAX (816) 969-1201

## Inspection Summary

---

Permit #: PRCOM20141080, Building Permit - Commercial  
Address: 3371 SW KESSLER DR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Commercial</b>	Mike Copeland	Failed	Friday, August 21, 2015

Corrective Action Required

1 LOWER LEVEL -DRAFT STOP GARAGES

Corrective Action Required

2 SECOND FLOOR  
-bond metal pancake boxes in bathrooms  
-complete laundry vent cut in  
-5210-strap other side 3" pvc, puddy pad bathroom van light,  
5209-nail strap roof drain  
5205- south bed wall nail straps  
5202-firestop 3 " pipe  
5201-firestop 3" pipe, protect grey water line, hvac incomplete

Corrective Action Required

3 THIRD FLOOR  
5302-mastic on joint duct,  
5301-firestop roof drain nail straps, double slant wall for truss bearing, seal bath fan joints  
5303-duct joints  
5304-duct joint  
5305-draftsstop north wall, nail straps, duct joint mastic  
5307-draftsstop south wall, re do hvac so complys with separation between units, duct joints, firestop roof drain and nail straps  
5308-duct joints, puddy pad north bath  
5309-nail straps roof drain, joint sealant  
5310-strap mid top plate, duct joints  
5312-firestop dryer vent, duct joint  
5314-hvac incomplete, firestop laundry

Comments: