

PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #: PRCOM20143056, Building Permit - Commercial

Address: 20 NE SAINT LUKES BLVD, Unit:310, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
In-wall Inspection	John Borns	Partial	Monday, August 24, 2015

Partial Correction

1 Misc 1

OK TO COVER WHEN READY WALL CAVITY OPENED FOR INSTALLATION OF ELECTRICAL AND PLUMBING MODIFICATIONS AT LOCATIONS: 3D119; AFTER MC ELECT CABLE IS SECURED WITHIN 12" OF ENTRY TO BOXES -- 3D127; 128; 129;

NO ISSUES FOUND ON NEW CUT-IN ELECTRICAL BOXES AT 3D126

**Above Ceiling
Inspection**

John Borns	Partial	Monday, August 24, 2015
------------	---------	-------------------------

Partial Correction

1 Misc 1

NO ISSUES FOUND ON RELATED ABOVE-CEILING DRAIN AND VENT PLUMBING WORK ABOVE AND BELOW 3D119;

Partial Correction

2 Misc 1

OK TO COVER WHEN READY ACT CEILING FRAMING + ABOVE-CEILING SYSTEMS @ FOLLOWING SPACES: 3D127; 128; 129;

3D126: REMOVE UNUSED BOX CONNECTOR @ EAST WALL & PLUG OPENING; SUPPORT MC CABLE FROM SLACK WIRES -- NOT FROM CEILING SUPPORT WIRES

Comments: