

PLANNING AND CODES ADMINISTRATION DEPARTMENT  
220 SE GREEN STREET  
LEE'S SUMMIT, MO 64063  
(816) 969-1200 FAX (816) 969-1201

## Inspection Summary

Permit #: PRCOM20141074, Building Permit - Commercial  
Address: 3311 SW KESSLER DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

| Inspection:                          | Inspector:   | Outcome:   | Date:                   |
|--------------------------------------|--------------|--|-------------------------|
| <b>Rated Assembly Inspection</b>     | Mark Harding | Partial  | Monday, August 24, 2015 |
| Partial Correction<br>1 FIRST FLOOR  |              | 2ND LAYER CORRIDOR LID APPROVED<br>UNITS 1ST LAYER APPROVED  |                         |
| Partial Correction<br>2 SECOND FLOOR |              | 2ND LAYER CORRIDOR LID APPROVED<br>2 HOUR CONDITIONS APPROVED  |                         |
| Partial Correction<br>3 THIRD FLOOR  |              | 2ND LAYER CORRIDOR LID APPROVED<br>units 1st layer   |                         |
| Partial Correction<br>4 LOWER LEVEL  |              | UNITS FIRST LAYER APPROVED<br>2 HOUR CONDITIONS APPROVED<br>2ND LAYER ELEVATOR ROOM APPROVED<br>3RD AND FOURTH LAYER ELEVATOR ROOM FAILED DUE TO DUCT<br>ELEVATION. STRUCTURAL BEAM STILL NEEDS PROTECTED.>>>1ST LAYER<br>APPROVED.<br><br>2 hour conditions approved  |                         |
| Partial Correction<br>5 FOURTH FLOOR |              | ELEVATOR LID 4TH LAYER APPROVED.<br>1ST AND 2ND LAYER CORRIDOOR APPROVED<br>1ST AND 2ND LAYER ROOM LIDS APPROVED<br>1ST LAYER WALLS APPROVED.<br>INSTALL BATH FANS NORTH UNITS<br>2ND LAYER, 4TH FLOOR @ 2HR CONDITIONS; 1ST LAYER WALLS & CEILINGS,<br>3RD FLOOR; 2ND LAYER CEILING STAIR TOWERS & SECONDARY LANDINGS |                         |
| <b>Above Ceiling Inspection</b>      | Mark Harding | Failed   | Monday, August 24, 2015 |

**Comments:**